Cransfield Materials Testing Center

Quality Assurance

P.O Box 59401-00200,

Nairobi, Kenya.
Runda Grove, House No. 278
Tel: 0721740587/0733725775
Email: info@cmtc.co.ke
Website: www.cmtc.co.ke

COMPRESSIVE STRENGTH OF CONCRETE CUBES

BS EN 12390 - 3 : 2002

PROJECT	PROPOSED 108 WINDSONG APARTMENTS ON PLOT LR. NO. 1870/11/250 (NAIROBI/BLOCK 5159) GENERAL MATHENGE							
CLIENT	NIRMA CONSTRUCTION LIMITED							
	COUNTY	KIAMBU	CONCRETE CLASS:	40	DATE CASTED:	30-Dec-25		
CONTRACTOR	SECTION:	BLOCK C 10TH FLOOR COLUMN GL 1-4/A-E			LAB REF:	CM/5552 CM/5553		
MADE BY: Contractor	CLIENT REF:		SLUMP:	N/A				

CUBE MARK	DATE OF CAST	DATE OF TEST	AGE (DAYS)	CUBE DIMM (mm)			MASS OF CUBE(g)	DENSITY (Kg/m³)	MAX LOAD AT FAILURE (KN)	COMPRESSIVE STRENGTH (N/mm2)	Remarks/Comments	
				L	W	H						
None	30-Dec-25	23-Feb-26	Above 28	150	151	150	8432.0	2,482	704.1	**31.1**	78%	Unsatisfactory
None	30-Dec-25	23-Feb-26	Above 28	150	150	151	8485.0	2,497	539.7	**24.0**	60%	Unsatisfactory

Reports and Certificates by Cransfield Labs are issued subject to the below terms and conditions:

1. Results herein is a true representation of the cubes submitted to our lab to the best of our knowledge.
2. Any correction or addition to these test results will make this report invalid.
3. Once report is transmitted or released it is final and no corrections pertaining to incorrect information submitted by the client will be accepted or considered.
4. This report should not be reproduced or published in full or part without prior written approval from our lab.
5. All photocopies of test reports produced and not signed by our Technical Director should be considered invalid.
6. All the results released to the client from our lab are treated as strictly confidential and would only be released to other parties with written instruction from the client.
7. A legal contract between the client and Cransfield Lab will deem to have constituted upon receipt of the test results by the client sent via any electronic transmission media or collected by client's representative.

CRANSFIELD MATERIAL TESTING ★ P.O. BOX 59401-00100 NAIROBI ★

TESTED BY: CRANSFIELD **REPORTED ON:** 24-Feb-26 **CHECKED**

RECEIVED BY: **DATE:**

Cransfield Materials Testing Center
Quality Assurance

P.O Box 59401-00200,

Nairobi, Kenya.
Runda Grove, House No. 278
Tel: 0721740587/0733725775
Email: info@cmtc.co.ke
Website: www.cmtc.co.ke

COMPRESSIVE STRENGTH OF CONCRETE CUBES

BS EN 12390 - 3 : 2002

PROJECT	PROPOSED 108 WINDSONG APARTMENTS ON PLOT LR. NO. 1870/11/250 (NAIROBI/BLOCK 5159) GENERAL MATHENGE											
CLIENT	NIRMA CONSTRUCTION LIMITED											
		COUNTY	KIAMBU	CONCRETE CLASS:	25			DATE CASTED:	5-Jan-25			
CONTRACTOR		SECTION:	BLOCK A 10TH FLOOR SLAB GL 1-4/A-E					LAB REF:	CM/A CM/B			
MADE BY:	Contractor	CLIENT REF:		SLUMP:	N/A							

CUBE MARK	DATE OF CAST	DATE OF TEST	AGE (DAYS)	CUBE DIMM (mm)			MASS OF CUBE(g)	DENSITY (Kg/m³)	MAX LOAD AT FAILURE (KN)	COMPRESSIVE STRENGTH (N/mm2)	Remarks/Comments	
				L	W	H						
None	5-Jan-25	23-Feb-26	Above 28	150	150	149	8565.0	2,555	557.8	**24.8**	99%	Satisfactory
None	5-Jan-25	23-Feb-26	Above 28	150	148	150	8141.0	2,445	616.4	**27.8**	111%	Satisfactory

Reports and Certificates by Cransfield Labs are issued subject to the below terms and conditions:

1. Results herein is a true representation of the cubes submitted to our lab to the best of our knowledge.
2. Any correction or addition to these test results will make this report invalid.
3. Once report is transmitted or released it is final and no corrections pertaining to incorrect information submitted by the client will be accepted or considered.
4. This report should not be reproduced or published in full or part without prior written approval from our lab.
5. All photocopies of test reports produced and not signed by our Technical Director should be considered invalid.
6. All the results released to the client from our lab are treated as strictly confidential and would only be released to other parties with written instruction from the client.
7. A legal contract between the client and Cransfield Lab will deem to have constituted upon receipt of the test results by the client sent via any electronic transmission media or collected by client's representative.

CRANSFIELD MATERIAL TESTING
P.O. BOX 59401-00100 NAIROBI

TESTED BY:	CRANSFIELD	REPORTED ON:	2/23/2026	CHECKED	
RECEIVED BY:		DATE:			