Cransfield Materials Testing Center
Quality Assurance

Cransfield Materials Testing Center
P.O. Box 59401 - 00200
Nairobi, Kenya
Runda Grove House No. 278
Tel: +254 703410973/ +254 721740587
Email: info@cmtc.co.ke
Website: www.cmtc.co.ke

SAMPLE RECEIPT ACKNOWLEDGEMENT

No. RC-26-0418

Client: Kiriani Construction Ltd	**Job no.:**26-0418
Project:KIRIAINI AHP	**Client request ref.:**KIR-RC-GF-001
Received:24 October 2026, 09:00	**Method set:**BS 1377-2:2022

Lab ID					
26-0418/01	BH1-0.5	Borehole 1 · 0.50 m	Disturbed bulk, 12.5 kg	Intact	MC, PSD, LL/PL
26-0418/02	BH1-2.0	Borehole 1 · 2.00 m	U100, waxed	Intact	UU triaxial, Consolidation
26-0418/03	C1-0.3	Cube curing · —	Concrete cube, 8.2 kg	Intact	Compaction
26-0418/04	BH2-1.5	Borehole 2 · 1.50 m	SPT split-spoon, 0.9 kg	**Seal broken — on hold**	PSD, LL/PL

Nonconformance on receipt

26-0418/04 (BH2-1.5, SPT at 1.50 m): end seal found broken. The PSD, LL/PL tests are on hold until the client confirms in writing whether to test as received (results reported with this remark) or to resample.

Notes

1. Samples are tested as received. The laboratory is not responsible for sampling, sample selection or transport before receipt.
2. Samples are retained for [retention period] after the report is issued, then disposed of unless the client asks for their return in writing.
3. Please quote the receipt number and Lab IDs in all correspondence.

Delivered by

Name: Kiriani Transport

Signature & date

Received for the laboratory

Name: Site Lab Tech

Signature & date