Cransfield Materials Testing Center

Quality Assurance

P.O Box 59401-00200,

Nairobi, Kenya.
Runda Grove, House No. 278
Tel: 0721740587/0733725775
Email: info@cmtc.co.ke
Website: www.cmtc.co.ke

COMPRESSIVE STRENGTH OF CONCRETE CUBES

BS EN 12390 - 3 : 2002

PROJECT	PROPOSED RESIDENTIAL DEVELOPMENT IN NAIROBI											
CLIENT	VENUS ENGINEERING AND CONSTRUCTION LIMITED											
		COUNTY	NAIROBI	CONCRETE CLASS:	30			DATE CASTED:	19-Sep-26		
CONTRACTOR		SECTION:	BASES					LAB REF:	CM/9023 CM/9024	–	
MADE BY:	Contractor	CLIENT REF:		SLUMP:	N/A						

CUBE MARK	DATE OF CAST	DATE OF TEST	AGE (DAYS)	CUBE DIMMENTIONS (mm)			MASS OF CUBE(g)	DENSITY (Kg/m^3)	MAX LOAD AT FAILURE (KN)	COMPRESSIVE STRENGTH (N/mm2)	Remarks/Comments	
				L	W	H						
None	19-Sep-26	26-Sep-26	7	150	150	150	7927.0	2,349	564.1	**25.1**	84%	Satisfactory
None	19-Sep-26	26-Sep-26	7	150	150	150	7971.0	2,362	484.6	**21.5**	72%	Satisfactory

Reports and Certificates by Cransfield Labs are issued subject to the below terms and conditions:

1. Results herein is a true representation of the cubes submitted to our lab to the best of our knowledge.
2. Any correction or addition to these test results will make this report invalid.
3. Once report is transmitted or released it is final and no corrections pertaining to incorrect information submitted by the client will be accepted or considered.
4. This report should not be reproduced or published in full or part without prior written approval from our lab.
5. All photocopies of test reports produced and not signed by our Technical Director should be considered invalid.
6. All the results released to the client from our lab are treated as strictly confidential and would only be released to other parties with written instruction from the client.
7. A legal contract between the client and Cransfield Lab will deem to have constituted upon receipt of the test results by the client sent via any electronic transmission media or collected by client's representative.

CRANSFIELD MATERIAL TESTING
Email: c.materialcenter@gmail.com
Sign:.....
P.O BOX 59401-00100 NAIROBI

TESTED BY: PAUL **REPORTED ON:** 28-Sep-26 **CHECKED BY:**